

CHANGE ORDER

PROJECT: **Water Treatment Plant Membrane Facility**
 OWNER: **City of Temple**
 CONTRACTOR: **Matous Construction, LTD**
 ENGINEER: **Kasberg, Patrick & Associates, LP**
 CHANGE ORDER #: **5**

Make the following additions, ~~modifications or deletions~~ (circle those that apply) to the work described in the Contract Documents:

Item	Description	Quantity	Unit	Unit Cost	Total
CO5-1	Addition of Sample Taps and Piping as required by TCEQ (3 @ HSPS, 1 @ JB1)	100%	LS	\$ 34,728.00	\$ 34,728.00
CO5-2	Addition of High Water Alarm in Containment Area of Sodium Hypo Generation Building	100%	LS	\$ 3,449.71	\$ 3,449.71
CO5-3	Relocating CFE Turbidimeter from Membrane Facility to UV Building to meet TCEQ requirements, including electrical, instrumentation and temporary connections and furnishing and installing new Turbidimeter in Membrane	100%	LS	\$ 32,034.62	\$ 32,034.62
CO5-4	Addition of Sample Pump @ Static Mixer to account for head conditions during "Emergency" Operation.	100%	LS	\$ 7,991.77	\$ 7,991.77
CO5-5	Electrical / Mechanical additions including secondary power feeder and ATS for UV Lighting Panel, level transmitter at Sodium Permanganate Tank and duplex sump pump at Sodium Hypo Storage Area.	100%	LS	\$ 53,381.19	\$ 53,381.19
Total Add					\$ 131,585.29

The compensation agreed upon in this Change Order is full, complete and final payment for all costs the Contractor may incur as a result of or relating to this change whether said costs are known or foreseen at this time, including without limitation, any cost for delay (for which only revised time is available), extended overhead, ripple or impact cost, or any other effect on changed or unchanged work as a result of this Change Order.

Original Contract Amount	\$ 44,608,188.70
Previous Net Change in Contract Amount	\$ 1,685,394.46
Net Change in Contract Amount	\$ 131,585.29
Revised Contract Amount	\$ 46,425,168.45
Original Contract Time	730 Calendar Days
Previous Net Change in Contract Time	240 Days
Net Change in Contract Time	430 Days
Revised Contract Time	1,400 Days
Original Final Completion Date	April 19, 2023
Revised Final Completion Date	February 17, 2025

Recommended By:

Recommended By:

Project Manager (City Staff) Date

Architect/Engineer Date

Agreed To:

Approved by City of Temple:

Contractor Date

Brynn Myers, City Manager Date

Approved as to Form:

Approved by Finance Department:

City Attorney's Office Date

Finance Date