

CHANGE ORDER

PROJECT: City of Temple Knob Creek Trunk Sewer Improvements, Phase 1

OWNER: City of Temple

CONTRACTOR: McLean Construction Co.

ENGINEER: Clark Associates, PLLC

CHANGE ORDER #: Four (4)

Make the following additions, modifications or deletions (circle those that apply) to the work described in the Contract Documents:

ITEM #:

ADD:

Additional days to be added to the contract time. At the request of the City of Temple, the new trunk sewer will be installed under Avenue H via roadway bore. Due to the delay caused by the bore request and the additional time needed for the bore, the contractor is asking for an additional 50 days to be added to the contract. Due to the requested bore, the contractor is asking for the following:

#CO4-1 120 LF – New 42” Steel Pipe Encasement via roadway bore beneath Avenue H \$ 168,475.00

Total Add \$ 168,475.00

The compensation agreed upon in this Change Order is full, complete and final payment for all costs the Contractor may incur as a result of or relating to this change whether said costs are known, unknown, foreseen or unforeseen at this time, including without limitation, any cost for delay (for which only revised time is available), extended overhead, ripple or impact cost, or any other effect on changed or unchanged work as a result of this Change Order.

Original Contract Amount:	<u>\$ 13,054,964.00</u>
Previous Net Change in Contract Amount:	<u>\$ 156,820.00</u>
Net Change in Contract Amount:	<u>\$ 168,475.00</u>
Revised Contract Amount:	<u>\$ 13,380,259.00</u>
Original Contract Time:	<u>715 Days</u>
Previous Net Change in Contract Time:	<u>115 Days</u>
Net Change in Contract Time:	<u>50 Days</u>
Revised Contract Time:	<u>881 Days</u>
Original Final Completion Date:	<u>9-02-2025</u>
Revised Final Completion Date:	<u>2-15-2026</u>

Recommended by:

Project Manager (City Staff) Date

Agreed to:

Contractor Date

Approved as to form:

City Attorney's Office Date

Recommended by:

Architect/Engineer Date

Approved by City of Temple:

Brynn Myers, City Manager Date

Approved by Finance Department:

Finance Date