

# CHANGE ORDER

PROJECT: Water Treatment Plant Membrane Facility  
 OWNER: City of Temple  
 CONTRACTOR: Matous Construction, LTD  
 ENGINEER: Kasberg, Patrick & Associates, LP  
 CHANGE ORDER #: 1

Make the following additions, modifications or deletions (circle those that apply) to the work described in the Contract Documents:

1. Modifications related to the change in tank site and TCEQ variance approval. New Tank Completion Date of 12/1/2021, Existing Tank Demolition to be completed within 90 days thereafter per Landmark proposal dated 5/20/2020.

Item	Description	Quantity	Unit	Unit Cost	Total
CO1-1	HVAC - Remove & Replace Existing HVAC Units instead of Relocating	100%	LS	\$ 4,643.60	\$ 4,643.60
CO1-2	Isolation Valves between Clearwell & HSPS - Addition of Butterfly Valve in the Piping between the Clearwells and High Service Pump Station	100%	LS	55,213.63	55,213.63
CO1-3	Slurry Filling / Extra Depth of Piers at Membrane Building Expansion	100%	LS	20,926.69	20,926.69
CO1-4	Substitute HDPE Tanks for FRP Tanks at Chemical Bulk Storage Bldg.	100%	LS	(40,000.00)	(40,000.00)
CO1-5	Replace Two (2) Existing Traveling Water Screens with new Evoqua Screens, including demo of existing and wash water / electrical modifications.	100%	LS	608,976.37	608,976.37
Total Add				\$	649,760.29

The compensation agreed upon in this Change Order is full, complete and final payment for all costs the Contractor may incur as a result of or relating to this change whether said costs are known or foreseen at this time, including without limitation, any cost for delay (for which only revised time is available), extended overhead, ripple or impact cost, or any other effect on changed or unchanged work as a result of this Change Order.

Original Contract Amount	\$ 44,608,188.70
Previous Net Change in Contract Amount	\$ -
Net Change in Contract Amount	\$ 649,760.29
Revised Contract Amount	\$ 45,257,948.99
Original Contract Time	730 Calendar Days
Previous Net Change in Contract Time	N/A
Net Change in Contract Time	N/A
Revised Contract Time	N/A
Original Final Completion Date	April 19, 2023
Revised Final Completion Date	N/A

CHANGE ORDER

PROJECT: Water Treatment Plant Membrane Facility  
OWNER: City of Temple  
CONTRACTOR: Matous Construction, LTD  
ENGINEER: Kasberg, Patrick & Associates, LP  
CHANGE ORDER #: 1

Recommended By:

Recommended By:

Project Manager (City Staff)

Date

Architect/Engineer

Date

Agreed To:

Approved by City of Temple:

Contractor

Date

Brynn Myers, City Manager

Date

Approved as to Form:

Approved by Finance Department:

City Attorney's Office

Date

Finance

Date